

FIELD REPORT

PROJECT: Leavelle McCampbell Middle **FIELD REPORT NO.:** Fifty-One (51)

CONTRACT: Construction Management @ Risk **ARCHITECTS**
 HG Reynolds **PROJECT NO.:**

DISTRIBUTION: **Owner:** Dr. Shawn Foster, Aiken County Schools
 Mr. Kevin Chipman, Aiken County Schools
 Ms. Michelle Padgett, Aiken County Schools
 Ms. Beth Clark, Aiken County Schools
 Mr. Kip Gunter, Aiken County Schools
 Ms. Sandra Waddell, Aiken County Schools
 Mr. Jeremiah Jones, Aiken County Schools

Architect: Mr. Donnie Love, McMillan Pazdan Smith
 Mr. Bill Williams, WCI
 Mr. Robert Wayne, WCI

Consultant: Mr. Mayhar Angooraj, BGA
 Mr. William Wafer, BGA
 Mr. Dan Reider, BGA

Contractor: Mr. Tilden Hilderbrand, Hass & Hilderbrand
 Mr. Jeffrey Reynolds, HG Reynolds
 Mr. Robert Lowe, HG Reynolds
 Mr. Graham Reynolds, HG Reynolds

DATE: Aug. 18, 2016 **WEATHER:** Sunny / 99 / Humid

TIME: 2:30 pm **SCHEDULE** On Schedule

COMMENTS:

PRESENT AT SITE:

HJR General Contractor, HVAC, Plumbing, Electrical, Masonry, Roofing, Insulation

OBSERVATION:

- 1) Site conditions are dry as masonry veneer continues progress aggressively. The Contractor (Masonry) is continues @ approximately (99%) on 3 sides with moisture barrier and brick veneer install is continuous at front façade. Masonry contractors work is consistent.
- 2) CMU Point work is aggressive and ongoing.
- 3) Roofing contractor work is aggressive and is consistent as flash of penetration for roof top curbs, devices and / or structures is ongoing and / or protected. Roof install inspections are current.
- 4) Roof Contractor has install specified roof hatch. Roof hatch is in use.
- 5) First floor HVAC duct, gas, domestic water lines progress is continuous and consistent, as prime mastic seal and seismic fastener application are continuous and as specified in corridors, gym and cafeteria is continuous as inspections are current.
- 6) Second Floor HVAC duct, gas, domestic water lines progress as install is consistent, and scheduled for inspection Monday 8/22/2016 for seal prime mastic and seismic fastener application are continuous and as specified in corridors.
- 7) Fire sprinkler riser rooms and progressing as contractors nears (75%) install at riser rooms
- 8) CCI inspection are coordinated by WCI Group as required by jobsite and consistent and documented.
- 9) The

FIELD REPORT


PROJECT: Leavelle McCampbell Middle **FIELD REPORT NO.:** Fifty-One (51)

CONTRACT: Construction Management @ Risk **ARCHITECTS**
HG Reynolds **PROJECT NO.:**

FIELD REPORT

PROJECT: Leavelle McCampbell Middle **FIELD REPORT NO.:** Fifty-One (51)

CONTRACT: Construction Management @ Risk **ARCHITECTS**
HG Reynolds **PROJECT NO.:**



View from classroom at Masonry Veneer where recess accent can be viewed best



Typical Masonry Veneer with accents and window system

FIELD REPORT

PROJECT: Leavelle McCampbell Middle **FIELD REPORT NO.:** Fifty-One (51)

CONTRACT: Construction Management @ Risk **ARCHITECTS**
HG Reynolds **PROJECT NO.:**



Interior look at classroom (Typ.) where matching door and window frames are used



Roof Hatch view installation. Hatch is in use.

Reported by: Wayne Jr. -WCI Group