WCI GROUP LLC

FIELD REPORT

PROJECT: Leavelle McCampbell Middle **FIELD REPORT NO.:** Fifty-Seven (57)

CONTRACT: Construction Management @ Risk HG Reynolds PROJECT NO.:

<u>DISTRIBUTION:</u> Owner: Dr. Shawn Foster, Aiken County Schools

Mr. Kevin Chipman, Aiken County Schools Ms. Michelle Padgett, Aiken County Schools Ms. Beth Clark, Aiken County Schools Mr. Kip Gunter, Aiken County Schools Ms. Sandra Waddell, Aiken County Schools Mr. Jeremiah Jones, Aiken County Schools

Architect: Mr. Donnie Love, McMillan Pazdan Smith

Mr. Bill Williams,WCI

Mr. Robert Wayne, WCI
Consultant: Mr. Mayhar Angooraj, BGA

Mr. William Wafer, BGA Mr. Dan Reider, BGA

Mr. Tilden Hilderbrand, Hass & Hilderbrand

Contractor: Mr. Jeffrey Reynolds, HG Reynolds

Mr. Robert Lowe, HG Reynolds Mr. Graham Reynolds, HG Reynolds

DATE: Sept. 9, 2016 **WEATHER:** Sunshine / 97 /

TIME: 2:00pm <u>SCHEDULE</u> On Schedule

COMMENTS:

PRESENT AT SITE:

HJR General Contractor, MEP, Masonry, Roofing, Insulation, Windows

OBSERVATION:

- 1) Inspections approved as framing wall studs, soffits, duct seal, plumbing chase and insulation continues.
- 2) Fire Alarm Contractor working in Area B insulation for duct and plumbing.
- 3) Electrical Contractor is pull wire in Area B.
- 4) Paint Block Fill is schedule for the weekend in Area C has been rescheduled
- 5) Plumbing Contractor rough in @ Kitchen is 95% as mixing valves remain. Kitchen Hood on site.
- 6) HVAC ductwork is continuous in Area C. First floor HVAC and Plumbing insulation is continued and wrapping insulation of duct, gas, domestic water lines progress is consistent, and approved. Second Floor HVAC duct, gas, domestic water lines progress as install is in process.
- 7) The Contractor (Masonry) progress is noted as approximately (90%) on (4) sides with moisture barrier and

FIELD REPORT

PROJECT: Leavelle McCampbell Middle

FIELD REPORT NO.:

Fifty

WCI GROUP LLC

FIELD REPORT

Leavelle McCampbell Middle Fifty-Seven (57) FIELD REPORT NO.: **PROJECT:**

Construction Management @ Risk HG Reynolds **CONTRACT: ARCHITECTS**

PROJECT NO.: